CURVE Survey Form

platinum STAIRLIFTS

AmeriGlide Accessibility Solutions

Customer .... Order Ref .... Order №. ....

Dimensions required for _all_ curved stairlifts

All measurements to stringer

Signed .... Print Name.................... Date ....

CURVE Survey Form

Surveyor		Order No.	
Date		Order Reference	

Customer name	
	☐ Delivery ☐ Collect ☐ Installation
Deliver lift to	
Post code	
Telephone	
Seat type	☐ ERGO Standard ☐ ERGO Plus ☐ ERGO Space

Anticipate number of trips per day		
A		mm
B		mm
C		mm
D		mm
Weight		kg/stone
Height		mm
Disability / Condition		

Chair Configuration

Select control side (user side)
☐ Left Hand   ☐ Right Hand

Select control type
☐ ERGO
☐ Buttons (AU Only)   ☐ Joystick (AU Only)

Select seatbelt type
☐ Reel Seatbelt
☐ Lap Diagonal Harness (AU Only)
☐ Full Harness (AU Only)
☐ Ankle Restraint (AU Only)

Model Options

Select options
☐ Power Swivel *   ☐ Lever Linked Footrest *
☐ Power Footrest   ☐ Infra-Red ☐ Radio
☐ Extra Remotes   No...........
☐ Foot Covers   ☐ Wall Brackets
☐ Intermediate Charge Point(s)

Riser Landing Location.....................................

Riser Landing Location.....................................

Upholstery Colour

☐ Red
☐ Grey
☐ Blue
☐ Beige
☐ Other

....

Staircase

Select rail configuration

☐ L/H External   ☐ R/H Internal   ☐ L/H Internal   ☐ R/H External

Model

Select stairlift model
☐ Platinum Curve   ☐ Curve HD
☐ Curve Rail Only   ☐ Curve Rail Only HD
☐ Platinum Curve AU

Material

Select staircase construction
☐ Wood   ☐ Concrete
☐ Marble   ☐ ....

Rail Colour

☐ RAL 9002 Standard
☐ RAL ....

Rail Configuration

☐ Standard Start
Rail continues at same angle until it reaches floor.

☐ Run on Start A = _____ mm (min 650mm) B = _____ mm (Distance to obstruction)
Rail levels to run parallel with floor.

☐ 52° start / Drop nose
Rail changes angle at bottom for installations with limited space. (min 280mm)

☐ Hinge (App. Used Only) (Obstruction from 1st nose) R = _____ mm
Rail has hinged section. Please supply radius measurement R.

Wrap Start ☐ 90° ☐ Short ☐ 180°
Rail wraps around 90° or 180° at start. Can be combined with Run on start.

Wrap Finish ☐ 90° ☐ 180°
Rail wraps around 90° or 180° at finish. Can be combined with Run on finish.

☐ Standard Finish
Rail finishes at an angle allowing chair to swivel onto landing.

☐ Run on Finish A = _____ mm (min 350mm) B = _____ mm (Distance to obstruction)
Rail levels to run parallel with floor.

* Power Swivel and Lever Linked Footrest are mutually exclusive and cannot be selected together on the ERGO

CURVE Survey Form

Table 1 — Measured Off The Staircase

		1st Flight / Fan	2nd Flight / Fan	3rd Flight / Fan	4th Flight / Fan	5th Flight / Fan	Total Number Of Risers
Number Of Risers							
1st Riser Height							Number of risers in entire staircase
Vertical Height (a)							Total Height Measured
Horizontal Length (b)							
Nose - Nose							
Angle							Staircase height from floor to top riser
Min Width							
Stringer Width							
Stringer Height							

Do NOT include the 1st riser

Table 2 — Measurements Validation (Pythagoras from Table 1) $C = \sqrt{(a^2 + b^2)}$

	1st	2nd	3rd	4th	5th	
Calculated Nose - Nose (c)						$C = \sqrt{(a^2 + b^2)}$

Average Rise	Average Go						

Table 3 — Bulkhead Measurements

Riser No.	Height (H)	Offset (O)

Additional Information

Intermediate charge points at Risers listed below:

☐	☐

☐ Fast Track ☐ Standard

____

Customer Agreement: Sign _____ Date __ / __ / __

PRICE:	£
VAT:	£
TOTAL:	£

Order Confirmation

Order Agreed With:	Print Name (Signature)	Date